

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS


___3rd___ QUARTER, CY ___2020___


Province, City or Municipality: __Aringay, La Union_____

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
Economic Development (pls list down specific projects)								
Improvement of Farmer's Multi-Purpose Hall	Barangay Samara	700,000.00	7/6/2020	8/5/2020	100%	693,643.13		
Construction of Farmer's Multi Purpose Building	Barangay Sta. Lucia	2,000,000.00	3/11/2020	5/12/2020	100%	1,984,729.06	6/27/2020	Work Suspension due to pandemic. Resumed work on May 1
Improvement of Farmer's Multi-Purpose Building	Barangay Sto. Rosario East	200,000.00	7/16/2020	7/26/2020	100%	198,124.90		
Construction of Line Canal	Barangay Sta. Rita West (Centro, Zone 1)	700,000.00	6/16/2020	6/27/2020	100%	692,855.63		
Rehabilitation of Spring Development	Barangay Basca (Centro)	200,000.00	6/18/2020	6/28/2020	100%	198,000.00		
Improvement of Foot Bridge	Barangay Alaska (Sitio Nagpanawan)	200,000.00	9/17/2020	9/23/2020	100%	198,235.81		
Improvement of Farmer's Multi-Purpose Building	Barangay Alaska	500,000.00	2/27/2020	3/26/2020	100%	492,515.63		
Improvement of Farmer's Multi-Purpose Building	Barangay San Benito Sur	750,000.00	6/16/2020	8/2/2020	100%	737,375.63		
Improvement of Health Station	Barangay San Eugenio	300,000.00	2/27/2020	3/9/2020	100%	295,929.38		
Construction of Slope Protection	Barangay San Benito Norte (Purok 2, Laud & Daya)	500,000.00	5/4/2020	5/22/2020	100%	495,528.12		
Construction of Multi-Purpose Drying Pavement (MDP)	San Juan East	500,000.00	2/4/2020	2/17/2020	100%	489,464.06		
Improvement of Farmer's Multi-Purpose Building	Barangay San Juan East	300,000.00	8/18/2020	9/8/2020	100%	293,107.50		
Construction of Farmer's Multi-Purpose Hall	Barangay Pangao-aon East (Centro)	2,000,000.00	3/11/2020	5/12/2020	100%	1,992,453.13		
Construction of Bailey Bridge	Barangay San Simon West (Purok 3)	200,000.00	2/13/2020	2/25/2020	100%	197,000.00		
Construction of Wastewater Facility	Public Market	2,500,000.00	9/1/2020	9/29/2020	43.85%	981,013.19		
Construction of Road Pavement	Barangay San Simon West (Purok 2)	1,000,000.00	05/04//2020	5/22/2020	100%	990,405.94		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Line Canal	Barangay Poblacion (Ely De Guzman)	200,000.00	8/10/2020	8/25/2020	100%	195,636.03		
Construction of Farm to Market Road with Slope Protection	Barangay San Simon East (Purok 4)	400,000.00	2/4/2020	2/17/2020	100%	390,573.75		
Level III Water System / MDFO Loan Payment		3,000,000.00			16%	479,841.13		
Construction of 2-storey Multi-Purpose Building	Municipal Compound, Poblacion	5,000,000.00	6/29/2020	9/30/2020	57.69%	1,146,107.92		
Completion of Farm to Market Road	Sitio Sanyo, San Antonio	300,000.00						
Construction of Slope Protection	Barangay Dulao, along Dulao-San Euge	794,641.00	7/16/2020	8/1/2020	100%	790,361.25		
Construction of Multi-Purpose Building	Barangay Sta. Rita West	3,500,000.00						
Construction of AWSS Pumping Station II	Salapak, Poblacion	1,000,000.00	9/18/2020	10/13/2020				
Conduct of Geo-Resistivity for AWSS	Salapak, Poblacion	150,000.00						
Construction of Water Tank for AWSS Pumping Station	Salapak, Poblacion	1,500,000.00	9/18/2020	10/29/2020				
TOTAL		28,394,641.00				13,932,901.19		
Environmental Management (pls list down specific projects)								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ELVIRA D. PAJO
 Local Budget Officer


ERIC D. SIBUMA
 Local Chief Executive