

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2nd QUARTER, CY 2021

Province, City or Municipality: Aringay, La Union

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
Construction of Local Access Road	Sta. Rita School Annex	350,000.00	3/11/2021	3/19/2021	100%	343,412.62		
Construction of Barangay Health Station	Sitio Immalog, Basca	1,500,000.00	3/16/2021	6/14/2021	100%	1,490,512.40		
Construction of Barangay Health Station	Manga	1,500,000.00	3/16/2021	6/14/2021	100%	1,491,714.26		
Economic Development (pls list down specific projects)								
Construction of 2-storey Multi-Purpose Hall	Samara	3,000,000.00	4/21/2021	6/29/2021	100%	2,990,095.04		
Construction of Farmer's Multi-Purpose Hall	Pingwe, Gallano	3,000,000.00	3/25/2021	5/20/2021	100%	2,989,648.99		
Improvement of Farmer's Multi-Purpose Hall	Macabato	500,000.00	3/3/2021	3/30/2021	100%	493,263.75		
Improvement of Farmer's Multi-Purpose Hall	Centro, Basca	600,000.00						
Construction of Farm to Market Road	Maryland, Samara	850,000.00	3/11/2021	3/23/2021	100%	839,163.28		
Amortization of Loans for AWSS		3,183,973.82			39%	1,228,847.69		
Construction of Steel Footbridge	Sitio Nagpanawan, Alaska	2,500,000.00						For realignment
Environmental Management (pls list down specific projects)								
Construction of Farm to Market Road with Slope Protection	San Juan East Riverside	1,748,173.18	3/21/2021	4/19/2021	100%	1,735,330.29		
Construction of Slope Protection	Laud Daya, San Benito Norte	1,300,000.00	3/30/2021	4/26/2021	100%	1,290,982.88		
Construction of Slope Protection	Zone 1, Sta. Rita West	1,000,000.00	3/11/2021	4/19/2021	100%	993,024.38		
Construction of Line Canal	Purok 6, San Benito Sur	2,000,000.00	3/25/2021	5/4/2021	100%	1,987,833.75		
Construction of Slope Protection	Calimban, Gallano	3,000,000.00	4/20/2021	6/14/2021	100%	2,989,399.59		
Construction of Slope Protection	Macadaeg, San Eugenio	3,000,000.00	3/3/2021	6/1/2021	100%	2,989,041.56		
Construction of Rain Catchment Facility	Municipal Office Compound	1,000,000.00						
TOTAL		30,032,147.00				23,852,270.48		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ELVIRA D. PAJO
Local Budget Officer


ERIC O. SIBUMA
Local Chief Executive