


UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2021

Province, City or Municipality: Aringay, La Union

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
Construction of Local Access Road	Sta. Rita School Annex	350,000.00	March 11, 2021	March 19, 2021	100%	343,412.62		
Construction of Barangay Health Station	Sitio Immalog, Basca	1,500,000.00	March 16, 2021	June 14, 2021	100%	1,490,512.40		
Construction of Barangay Health Station	Manga	1,500,000.00	March 16, 2021	June 14, 2021	100%	1,491,714.26		
Economic Development (pls list down specific projects)								
Construction of 2-storey Multi-Purpose Hall	Samara	3,000,000.00	April 21, 2021	June 29, 2021	100%	2,990,095.04		
Construction of Farmer's Multi-Purpose Hall	Pingwe, Gallano	3,000,000.00	March 25, 2021	May 20, 2021	100%	2,989,648.99		
Improvement of Farmer's Multi-Purpose Hall	Macabato	500,000.00	March 03, 2021	March 30, 2021	100%	493,263.75		
Improvement of Farmer's Multi-Purpose Hall	Centro, Basca	600,000.00	June 29, 2021	July 15, 2021	100%	543,242.06		
Construction of Farm to Market Road	Maryland, Samara	850,000.00	March 11, 2021	March 23, 2021	100%	839,163.28		
Amortization of Loans for AWSS		3,183,973.82			57%	1,808,602.54		
Construction of Steel Footbridge	Sitio Nagpanawan, Alaska	2,500,000.00						For realignment
Environmental Management (pls list down specific projects)								
Construction of Farm to Market Road with Slope Protection	San Juan East Riverside	1,748,173.18	March 21, 2021	April 19, 2021	100%	1,735,330.29		
Construction of Slope Protection	Laud Daya, San Benito Norte	1,300,000.00	March 30, 2021	April 26, 2021	100%	1,290,982.88		
Construction of Slope Protection	Zone 1, Sta. Rita West	1,000,000.00	March 11, 2021	April 19, 2021	100%	993,024.38		
Construction of Line Canal	Purok 6, San Benito Sur	2,000,000.00	March 25, 2021	May 04, 2021	100%	1,987,833.75		
Construction of Slope Protection	Calimban, Gallano	3,000,000.00	April 20, 2021	June 14, 2021	100%	2,989,399.59		
Construction of Slope Protection	Macadaeg, San Eugenio	3,000,000.00	March 03, 2021	June 01, 2021	100%	2,989,041.56		
Construction of Rain Catchment Facility	Municipal Office Compound	1,000,000.00						
TOTAL		30,032,147.00				24,975,267.39		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ELVIRA D. PAJO
 Local Budget Officer


ERIC O. SIBUMA
 Local Chief Executive