


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
4th Quarter, CY 2021

Province, City or Municipality : Aringay, La Union

Program/ Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extension if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>LGSF-FA</b>								
Construction of Farm-to-Market Road Linking Barangays San Juan East and Macabato	San Juan East and Macabato	10,000,000.00	11/23/2021	12/31/2021	100.00%	9,965,268.72		
Construction of Farm-to-Market Road at Barangay Sta. Lucia	Sta. Lucia	9,000,000.00						NADAI 12/24/2021
<b>Philhealth Capitation Fund</b>								
Philhealth Capitation Fund 2021	RHU	292,821.29	7/1/2021	12/31/2021	14.96%	43,819.69		
Philhealth Capitation Fund 2020	RHU	747,116.40	1/1/2021	12/31/2021	67.71%	505,861.81		
Philhealth Capitation Fund 2019	RHU	10,955.00	1/1/2021	12/31/2021				
Philhealth Capitation Fund 2018	RHU	1,263.00	1/1/2021	12/31/2021				
Philhealth Capitation Fund 2017	RHU	67,624.20	1/1/2021	12/31/2021				
Philhealth Capitation Fund 2014	RHU	180,000.00	1/1/2021	12/31/2021				
<b>Others</b>								
Elyulympics 2019	SK	180,000.00	9/8/2020		42.12%	75,810.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
ELVIRA D. PAJO  
Local Budget Officer

  
CATALINA M. DULATRE  
Local Accountant

  
ERIC O. SIBUMA  
Municipal Mayor